

Construction Meeting Minutes

Project: Reconstruction of Ridgewood St and Julivan Ave

Date\Time: May 23, 2024

File No: 72740019

Attendees: Dykema Excavators – Greg Dykema
City of Kentwood – Brad Boomstra, Ken McNett, Aaron Jansma, Chad Griffin,
D. Robertson
Progressive Co. – Piotr Szczepanski, Max Julian

ITEMS DISCUSSED

1. General Progress
 - a. Progress To-Date
2. Sanitary sewer
 - a. Sanitary sewer up to Jefferson St has been completed including all laterals.
3. Removals
4. Storm Sewer
 - a. All Storm sewer up to Jefferson is complete including the storm laterals.
5. Watermain
 - a. Water main up to 315 Ridgewood is complete.
 - b. North and South run of watermain replacement on Madison is going to be completed once DTE is done with their work.
6. Reconstruction
 - a. Dykema can reuse the existing soil for reconstruction.
 - b. No exact date for reconstruction and paving to begin. Likely over 2 weeks out.
7. Traffic Control
 - a. No new traffic issues were reported.
8. Neighbor Impacts
9. Change Orders/Pay Estimates
 - a. Storm sewer east of Jefferson was flowable filled to save tree. Ends of the storm were closed using blocking.
10. Submittals
 - a. No new additions
11. Utilities
 - a. AT&T
 - b. DTE Energy

- i. DTE's progress is ongoing.
 - ii. DTE hit a new storm sewer with a boring machine and the City of Kentwood is requiring them to televise the line to ensure that the fix was appropriately completed.
- c. Consumers Energy
 - i. The power pole at northern end of Julivan has not been moved yet.

12. Schedule

13. General Discussion

The above constitutes my understanding of items discussed and/or decisions reached. If there are any additions and/or corrections, please contact me within 7 days.

PCS

https://progressiveae-my.sharepoint.com/personal/pszczepanski_weareprogressive_com/documents/shared/00 - project ca folders/72740019 - reconstruction of ridgewood st and julivan ave/05 ca/e2 meetings/meeting minutes word docs/2024 05 16 constr mtg minutes.docx