



# Weekly Report of Resident

County: COOK  
Section: 01-00098-00-RS

**Report No:** 9      **Week Ending:** 9/30/2017      **% Complete:** 10.00  
**Contract Price:** \$3,298,364.11      **Estimated Completion Date:** 7/31/2018  
**Contractor:** D. Construction, Inc.  
**Contract Completion Date:**      **Contract Working Days:** 140.00  
**Time Limit Extended To:**      **Average Number of Persons Working:** 5

**Route:** FAU ROUTE 3754 ( 191ST ST.)  
**District:** 01  
**Contract No.** 61A03  
**Job No.** C-91-124-17  
**Project:** M-8003(408)

**Execution** 07/07/2017      **Start** 08/04/2017      **Reports Suspended:**      **Reports Resumed**      **Significant Completion:**  
**Resident Name:** Kevin Workowski

Day	Date	Hours Worked	Controlling Item	Working Days Charged	Workable Days	Provide summary of Contractor's and Subcontractor's operations each day. Compare performance with Progress Schedule. A reason must be provided when less than a full working day is charged.
Sun	9/24/2017	0.00	Temporary Traffic Signals	0.00	0.00	No work.
Mon	9/25/2017	6.00	Temporary Traffic Signals	0.00	0.00	D construction removing concrete from jobsite. Traffic control okay at 8:00 a.m. and 2:00 p.m. 0 working day charged pending the Temporary Traffic Signal turn on.
Tue	9/26/2017	8.00	Temporary Traffic Signals	1.00	0.00	Tri Tech installing antenna at Oak Park Ave and Harlem Ave. Preparing temporary traffic signals at Harlem Ave and 191st St. Traffic control okay at 8:00 a.m. and 2:00 p.m.
Wed	9/27/2017	9.00	Temporary Traffic Signals	1.00	0.00	Tri Tech turning on Temporary Traffic Signals at Harlem Ave and 191st St. D Construction stockpiling CS01 for aggregate subgrade 12 inch. Traffic control okay at 11:00 a.m.
Thu	9/28/2017	8.00	Temporary Barrier Wall	1.00	0.00	Tri Tech removing foundations at Harlem Ave and 191st St. D Construction installing temporary striping Traffic control okay at 9:00 a.m. and 2:00 p.m.
Fri	9/29/2017	8.00	Temporary Barrier Wall	1.00	0.00	Tri Tech removing foundations at Harlem Ave and 191st St. Traffic control okay at 9:00 a.m. and 2:00 p.m.
Sat	9/30/2017	0.00	Temporary Barrier Wall	0.00	0.00	No work.

Total This Week:      4.00      0.00  
Previous Total:      19.00      0.00  
Total To Date:      23.00      0.00

Will Contractor Complete project on time at present rate of progress?      Yes

**If no - Why?**

Have you discussed rate of progress with Contractor this week?:      Yes

**If no - Why?**

Orig: Regional Engineer  
c.c : Contractor  
Bur. Construction  
Project File

Resident \_\_\_\_\_ (708) 752-1733

NOTE: If the Contractor disagrees with the working day charges, detailed reasons must be expressed in writing to the Regional Engineer within 7 days after receipt of report.