

Bucky's Development Update - June 8, 2016

The following update was provided by the Buchanan Energy contractor to the City:

- The car wash water reclamation tanks have been installed.
- The building foundation, underground plumbing and electrical work is underway and should be completed in the next few weeks.
- In mid to late June through July, the building and canopy will be under construction and site paving will be conducted.
- The last phase of the development project will include the perimeter fencing and landscaping. The timing of this work has not been provided to the City.
- Vacuums – A condition of the Building Permit is that the vacuums cannot be installed until a plan is submitted that demonstrates compliance with the City's performance standards related to sound. Bucky's has proposed to reduce the number of vacuums from four to three and move them further south toward Rt. 22. A compliant set of plans has not yet been provided to the City.
- The City is conducting regular inspections of the site.