

Bucky's Construction

Update as of 7.13.2016

- The tanks for the water reclamation system of the carwash are installed and are being connected to the sanitary sewer system.
- The walls for the carwash portion of the building are complete and the masonry crew is working on the remaining exterior walls for the building.
- The installation of the tanks and storm water detention pit is complete.
- **Mid July.** Installation of the concrete pad for the drives, parking areas, pump area, etc. next week.
- **Mid to Late July.** Connection to the water main in the Rout 22 ROW, and installation of the new water service to the building, subject to receipt of a permit from IDOT
- **Mid to Late July.** The contract for relocating the ComEd pole located along the Highway 41 side of the property is currently being reviewed.
 - o The new main service pole is tentatively scheduled to be installed on July 20th.
- **Mid Aug.** The construction of the canopy
- **Mid Aug.** The equipment for the car wash is installed
- **Last Week of Aug.** The landscaping and fencing scheduled to be installed
- **Early Sept.** Est. project completion