

## Construction Meeting Agenda

---

<b>Project:</b>	Reconstruction of Ridgewood St and Julivan Ave
<b>Date\Time:</b>	March 20, 2024
<b>File No:</b>	72740019
<b>Attendees:</b>	Dykema Excavators – Greg Dykema City of Kentwood – Brad Boomstra, Ken McNett, Aaron Jansma, Chad Griffin, D. Robertson Progressive Co. – Piotr Szczepanski, Max Julian, Davis Van Skiver

### ITEMS TO BE DISCUSSED

1. General Progress/Progress To-Date
2. Sanitary sewer
  - a. Sanitary sewer has been removed and replaced from the manhole in Madison and Ridgewood and is currently being replaced at the corner of Julivan and Ridgewood.
  - b. Sanitary laterals have been placed in accordance with the progress of the sanitary sewer.
3. Removals
  - a. All pavement has been removed from 44<sup>th</sup> St to Jefferson.
4. Watermain
  - a. 3 water service breaks so far during excavation. All have been repaired.
    - i. One was a plastic service that was likely punctured by a rock.
    - ii. Two were in a very different place than as recorded on the water service cards.
5. Storm
  - a. N/A
6. Reconstruction
  - a. N/A
7. Traffic Control
  - a. Flow of traffic through Ridgewood at Madison has been consistent and acceptable.
  - b. Construction Engineer has confirmed that the resident call about trash service not being able to access Madison south of Ridgewood should be resolved.
8. Neighbor Impacts
  - a. Proposal Requests
    - i. Proposal Request #1 – Deduct of \$3,005.50
    - ii. Revision to the sanitary line between Madison and Jefferson has been adjusted to match the existing system.
    - iii. Drop connections added to the plans for connections at MH#30-122.
    - iv. Tree in front of 4501 to be removed to avoid sidewalk and watermain issues.

- v. Driveway at 250 & 302 Ridgewood to be recombined as it currently is per resident's request.
- vi. Additional curb cut at 4463 Julivan to be added so that the resident can access his secondary lot.

9. Change Orders

- a. Change Order #1 in process to reflect Proposal Request #1.

10. Pay Estimate

- a. Pay Estimate #1 will be processed next week and delivered to Kentwood by Wednesday.

11. Submittals

- a. Manholes (Sanitary and Storm) is awaiting revisions.
- b. Pipe submittal was approved.

12. Utilities

- a. AT&T
- b. DTE Energy
  - i. DTE was on site to fix a leaking main this past week in Madison.
- c. Consumers Energy
  - i. Guy wire relocation at SE corner of Ridgewood & Madison
  - ii. Pole at 35+80 on Julivan has been requested to be relocated by Consumers.
    - 1. Proposed pole location would have been in the new sidewalks path, so the application was returned and a revision was requested.
    - 2. Resolution to be determined. Jim Beke at the City of Kentwood has been in charge of handling the request.

13. Schedule

- a. Work will continue on the sanitary sewer next week and be followed by storm in the section of road between Madison and 44<sup>th</sup>.

14. General Discussion

- a. Dykema agreed to take care of snow on the stretch of road that their crews are working on, so the city doesn't have to.

The above constitutes my understanding of items discussed and/or decisions reached. If there are any additions and/or corrections, please contact me within 7 days.

PCS

[https://progressiveae-my.sharepoint.com/personal/pszczepanski\\_weareprogressive\\_com/documents/shared/00 - project ca folders/72740019 - reconstruction of ridgewood st and julivan ave/05 ca/e2 meetings/2024 03 20 constr mtg agenda.docx](https://progressiveae-my.sharepoint.com/personal/pszczepanski_weareprogressive_com/documents/shared/00 - project ca folders/72740019 - reconstruction of ridgewood st and julivan ave/05 ca/e2 meetings/2024 03 20 constr mtg agenda.docx)