

Construction Meeting Minutes

Project: Reconstruction of Ridgewood St and Julivan Ave

Date\Time: May 30, 2024

File No: 72740019

Attendees: Dykema Excavators – Greg Dykema
City of Kentwood – Brad Boomstra, Ken McNett, Aaron Jansma, Chad Griffin,
D. Robertson
Progressive Co. – Piotr Szczepanski, Max Julian

ITEMS TO BE DISCUSSED

1. General Progress
 - a. Progress To-Date
 - i. Ridgewood has been milled to Division.
 - ii. Storm is being wrapped up throughout the first phase.
2. Sanitary sewer
 - a. The sanitary sewer adjustment to the sewer running from Division has been approved.
3. Removals
 - a. Only the drive approaches on Ridgewood between Jefferson and Division remain.
4. Storm Sewer
 - a. 2 pieces of storm remain at Madison and will be installed soon.
5. Watermain
 - a. Testing on the stretch from Jefferson to Madison has been completed and the results came in good.
 - b. For the connection to the old watermain, Dykema will be hanging notices of the shutoff. They will also follow up with Kentwood on the number of homes affected.
6. Reconstruction
 - a. Staking for the reconstruction has been set.
7. Traffic Control
8. Neighbor Impacts
9. Change Orders/Pay Estimates
 - a. Storm sewer east of Jefferson was flowable filled to save tree.
10. Submittals
 - a. No new additions
 - b. MTC has requested a concrete submittal
11. Utilities
 - a. AT&T
 - b. DTE Energy
 - i. DTE has completed their work. Televising of the repair is all that's left.
 - c. Consumers Energy
 - i. Pole to be worked around. The timeline provided to us was by March 2025.
 - ii. Jim Mixer to be reached out to. Work needs to be completed asap.
12. Schedule
13. General Discussion
 - a. 44th St is concrete not asphalt, and the plans will be adjusted to reflect that.
 - b. The new concrete will be doweled into the old concrete.

The above constitutes my understanding of items discussed and/or decisions reached. If there are any additions and/or corrections, please contact me within 7 days.

Progressive AE, Inc.

Corporate Office: | 1811 4 Mile Road NE | Grand Rapids, MI 49525 | 616.361.2664 | progressiveae.com
Regional Office: | 330 South Tryon Street, Suite 500 | Charlotte, NC 28202 | 704.731.8080 | progressiveae.com

PCS

[https://progressiveae-my.sharepoint.com/personal/pszczepanski_weareprogressive_com/documents/shared/00 - project ca folders/72740019 - reconstruction of ridgewood st and julivan ave/05 ca/e2 meetings/meeting minutes word docs/2024 05 30 constr mtg minutes.docx](https://progressiveae-my.sharepoint.com/personal/pszczepanski_weareprogressive_com/documents/shared/00%20-%20project%20ca%20folders/72740019%20-%20reconstruction%20of%20ridgewood%20st%20and%20julivan%20ave/05%20ca/e2%20meetings/meeting%20minutes%20word%20docs/2024%2005%2030%20constr%20mtg%20minutes.docx)