

Construction Meeting Minutes

Project: Reconstruction of Ridgewood St and Julivan Ave

Date\Time: June 13, 2024

File No: 72740019

Attendees: Dykema Excavators – Greg Dykema
City of Kentwood – Brad Boomstra, Ken McNett, Aaron Jansma, Chad Griffin,
D. Robertson
Progressive Co. – Piotr Szczepanski, Max Julian

ITEMS TO BE DISCUSSED

1. General Progress
 - a. Progress To-Date
2. Sanitary sewer
3. Removals
 - a. There are still a few miscellaneous driveways and sidewalk still to be removed.
4. Storm Sewer
 - a. 44th St storm is being installed today.
5. Watermain
6. Reconstruction
 - a. Paving is tentative for the 1st week of July.
 - b. 44th St will be reopened once a cylinder has reached 75% strength.
 - c. Curb and driveways going in this week and next.
7. Traffic Control
 - a. All signage and traffic control are up to date
8. Neighbor Impacts
 - a. Neighbor with the tree issue is close to being resolved. Tree type has been selected for replacement.
 - i. The existing tree has been removed.
9. Change Orders/Pay Estimates
 - a. Concrete In 44th St – In Progress
10. Submittals
 - a. No new additions
11. Utilities
 - a. AT&T
 - b. DTE Energy
 - i. City is requiring them to fix the storm sewer that was damaged by the directional drilling.
 - c. Consumers Energy
 - i. Removed their line from the pole by 44th St and held the pole so that the remaining sanitary laterals could be installed.
12. Schedule
13. General Discussion
 - a. Private well at 146 Ridgewood will be allowed to stay.
 - b. Abandoned septic tank will be confirmed inactive and will be filled with sand and removed when needed for grading.
 - i. Progressive will get the homeowner to sign off on it. All future issues will be the owners responsibility.
 - c. Concentra access will need to be coordinated with during the curb and driveway pours.

- d. Fire Department asked and it was confirmed that all of the new hydrants installed are in service and live.

The above constitutes my understanding of items discussed and/or decisions reached. If there are any additions and/or corrections, please contact me within 7 days.

PCS

https://progressiveae-my.sharepoint.com/personal/pszczepanski_weareprogressive_com/documents/shared/00 - project ca folders/72740019 - reconstruction of ridgewood st and julivan ave/05 ca/e2 meetings/meeting agendas word docs/2024 05 30 constr mtg agenda.docx