

**ROLLIN-WOODSTOCK SANITARY DRAIN  
LIFT STATION IMPROVEMENT PROJECT UPDATE**

**September 19, 2022**

Construction on the Lift Station Improvement Project has finally started after many months of delays in receiving parts, pieces and stations! If you have been past the Rollin-Woodstock plant lately, you will see that this is the staging area for construction trailers, pipe and other items for the project. All 5 air release valves for the Station "N" force main have been installed along Manitou Beach Road.

Set up of bypass pumping for the start of construction on lift station "R" is underway along US 127 on the South side of Addison, and as of today construction is progressing. The concrete footer will be poured tomorrow and the above ground portion of the station should be set in approximately 2 weeks.

Station "S" located inside the Village on Mason Street is the next lift station scheduled for construction simultaneously with construction on Station "R". Bypass pumping for this station will begin by the end of this week.

In your travels, please be mindful of construction signs and workers in these areas.

Should you have any questions please feel free to contact me.

Jenny Escott  
Lenawee County Drain Commissioner