



2023 Street Rehabilitation Project

Construction Update

September 22, 2023

Stinson Boulevard/Pleasant View Drive:

This week, the Contractor installed enhanced pedestrian crossing signage along the new trail at 73rd Avenue and Osborne Road. Next week, the Contractor is anticipated to continue work on the trail connection north of Osborne Road.

Cheri Lane/Fillmore Street:

This week, the Contractor adjusted existing utility structures in the pavement along Cheri Lane, Fillmore Street and 53rd Avenue in preparation for upcoming street paving. Next week, the Contractor will continue paving preparation and is anticipated to install the new pavement overlay. During and immediately following paving operations, we ask that no vehicles be parked on the project streets. Drivers are also asked to avoid sharp turning or braking on the new asphalt.

South Industrial Center:

This week, the Contractor began adjustment of existing utility structures in the pavement along 51st Way and the east service drive in preparation for upcoming street paving. Next week, the Contractor will continue utility adjustments and other paving preparation and is anticipated to install the new pavement overlay. During and immediately following paving operations, we ask that no vehicles be parked on the project streets. Drivers are also asked to avoid sharp turning or braking on the new asphalt.

East River Road West Service Drive (Georgetown):

This week, the Contractor reclaimed the existing pavement along the west service drive and began installation of a new water main crossing under East River Road. Next week, the Contractor will complete the new water main crossing and install concrete curb & gutter at previously removed locations along the west service drive. **Following installation, the new curb will require 7 days of curing time.** We ask that drivers exercise additional caution when navigating around the new curb & gutter during the curing period.

Please note that all construction scheduling is tentative, weather-dependent, and subject to change.

Construction

The Contractor's hours will be from 7:00 a.m. to 7:00 p.m., Monday-Friday. There is potential for occasional work outside of these hours upon City approval.

Please keep in mind that this type of construction may generate noise, dust, mud, and be disruptive to the area. Please be patient with the Contractor and contact us if you have any concerns we can help with.

Resident Access

The City and Contractor will work to minimize inconvenience to residents during construction. Residents can expect to have driveway access during construction except when major construction events are occurring on their street. We ask that residents, including children, remain outside the immediate work zone and exercise caution navigating the project area wherever you see workers, equipment, or warning signs.

Project Contacts

Fridley Engineering Division

(763) 572-3554

web-StreetProjects@fridleymn.gov

Carl Lind

Project Representative

(612) 295-3990

Carl.Lind@fridleymn.gov

Stay Connected!

The City will be posting all project updates and notifications on the 2023 Street Rehabilitation Project page at the following location (QR Code):

<https://www.ci.fridley.mn.us/1634/2023-01-Street-Rehabilitation-Project>

