



2023 Street Rehabilitation Project

Construction Update

August 25, 2023

Stinson Boulevard/Pleasant View Drive:

Next week, the Contractor is anticipated to begin preparation work for mailbox reinstatements along the project area and continue boulevard restoration behind the new trail.

Cheri Lane/Fillmore Street:

Next week, the Contractor will install new concrete curb & gutter along 53rd Avenue, Cheri Lane and Fillmore Street at previously removed locations. **Once installed, the new concrete will require 7 days of curing time.** Following installation, the Contractor is anticipated to begin backfilling and boulevard restoration behind the new curb & gutter.

South Industrial Center:

Next week, the Contractor will install new concrete curb & gutter along 51st Way and the East River Road East Service Drive at previously removed locations. **Once installed, the new concrete will require 7 days of curing time.** Following installation, the Contractor is anticipated to begin backfilling and boulevard restoration behind the new curb & gutter.

East River Road West Service Drive (Georgetown):

This week, the Contractor staged erosion and traffic control equipment along the project area in preparation for upcoming construction activity.

Next week, the Contractor will install a cured-in-place-pipe (CIPP) liner to the existing watermain along East River Road from the west service drive to Island Park Drive. **This work will require a road closure of Island Park Drive at East River Road, and southbound traffic on East River Road will be reduced to one lane at this location for the duration of the work.** Please see the road closure notice on the project webpage for additional information on closure duration and detour route.

Please note that all construction scheduling is tentative, weather-dependent, and subject to change.

Construction

The Contractor's hours will be from 7:00 a.m. to 7:00 p.m., Monday-Friday. There is potential for occasional work outside of these hours upon City approval.

Please keep in mind that this type of construction may generate noise, dust, mud, and be disruptive to the area. Please be patient with the Contractor and contact us if you have any concerns we can help with.

Resident Access

The City and Contractor will work to minimize inconvenience to residents during construction. Residents can expect to have driveway access during construction except when major construction events are occurring on their street. We ask that residents, including children, remain outside the immediate work zone and exercise caution navigating the project area wherever you see workers, equipment, or warning signs.

Project Contacts

Fridley Engineering Division

(763) 572-3554

web-StreetProjects@fridleymn.gov

Carl Lind

Project Representative

(612) 295-3990

Carl.Lind@fridleymn.gov

Stay Connected!

The City will be posting all project updates and notifications on the 2023 Street Rehabilitation Project page at the following location (QR Code):

<https://www.ci.fridley.mn.us/1634/2023-01-Street-Rehabilitation-Project>

