

Oak Park Avenue resurfacing continues

Issued: July 31, 2018

The Village has contracted with Iroquois Paving Corporation to resurface Oak Park Avenue from 159th Street to just north of the 167th Street intersection.

Construction began July 10 and is scheduled to be complete by Nov. 30, weather permitting. Oak Park Avenue will be down to two lanes during construction. Drivers will still be able to access all driveways.

Work includes curb and gutter removal/replacement, hot mix asphalt (HMA) and Portland cement concrete (PCC) patches, HMA and PCC driveway removal/replacement, sidewalk removal/replacement, detectable warning plate installation, drainage structure adjustments, parkway restoration, pavement marking, detector loop replacements and multi-use path installation along the east side from 165th Street to Village Hall.

Completed work as of July 31 includes removal of the center median at the south end of the project, placement of the HMA base course, tree removal, installation of inlet filters and the installation of the temporary pavement striping to assist with the installation of the traffic control.

Limited work is expected to occur this week to allow the concrete to cure. Next week, work will entail pavement removal starting from 167th Street and working north to 159th Street.

Please visit the Village's [Current Projects](#) page for more information on this and other construction projects occurring in town.