



FY 2022 County Rebuild Alabama Annual Report

Talladega County



Map Index	Project No.	Road Name/Number	Begin		End		Project Details			Amount of Rebuild Alabama Funding Expended in Current Fiscal Year	Method In Which Rebuild Funds Were Utilized			Percent Complete	Original CTP (Yes or No)	CRAF or FAEF	CRAF Amount	FAEF Amount	
			Lat.	Long.	Lat.	Long.	Road Improvement Project	Bridge Improvement Project	Project Length (miles)		Description of Work	Amount Expended Utilizing Competitive Bid Contracts	Amount Expended Utilizing Public Works Contracts						Amount Expended exempt from Competitive and/ or Public Works Contracts
Beginning Balance																	\$697,520.88	\$399,958.92	
Annual Revenue Received by County																	\$1,327,891.54	\$400,000.00	
Rebuild Funds Received from Municipalities through MOUs																	\$0.00	\$0.00	
	RA-TCP 03-01-2022	Jackson Trace Rd	33.4640	86.1080	33.5610	86.0810	X		7.50	Scrub Seal and Traffic Striping from Talladega City Limits to Allen Road	\$0.00	\$0.00	\$0.00	\$0.00	0.0%	Y	CRAF	\$0.00	\$0.00
	RA-TCP 03-02-2022	McElderry Road	33.4910	86.0130	33.5240	86.9600	X		5.80	Scrub Seal and Traffic Striping from AL 21 to AL 21	\$0.00	\$0.00	\$0.00	\$0.00	0.0%	Y	CRAF	\$0.00	\$0.00
	RA-TCP 03-03-2022	Curry Station Rd	33.4870	86.0170	33.5790	86.0260	X		7.30	Scrub Seal and Traffic Striping from Curry Station to Speedway Blvd.	\$0.00	\$0.00	\$0.00	\$0.00	0.0%	Y	CRAF	\$0.00	\$0.00
	RA-TCP 03-04-2022	Cedars Road	33.4910	85.9470	33.5230	85.9470	X		2.20	Scrub Seal and Traffic Striping from Munford High School to Cheaha Road	\$0.00	\$0.00	\$0.00	\$0.00	0.0%	Y	CRAF	\$0.00	\$0.00
	RA-TCP 03-05-2022	Twin Churches Rd	33.4270	85.9730	33.4860	85.9630	X		4.30	Scrub Seal and Traffic Striping from Ironaton to McElderry Road	\$0.00	\$0.00	\$0.00	\$0.00	0.0%	Y	CRAF	\$0.00	\$0.00
	RA-TCP 03-06-2022	Cheaha Road	33.4910	85.9580	33.4910	85.9430	X		0.80	Scrub Seal and Traffic Striping from McElderry Road to intersection with Cheaha Road	\$0.00	\$0.00	\$0.00	\$0.00	0.0%	Y	CRAF	\$0.00	\$0.00
	RA-TCP 03-07-2022	Mudd Street	33.604	86.022	33.645	86.026	X		2.84	Patching & leveling as needed	\$0.00	\$0.00	\$0.00	\$0.00	0.0%	Y	CRAF	\$0.00	\$0.00
	RA-TCP 03-08-2022	McIntosh Road	33.5550	85.8840	33.5720	85.7970	X		5.27	Patching & leveling as needed	\$0.00	\$0.00	\$0.00	\$0.00	0.0%	Y	CRAF	\$0.00	\$0.00
	RA-TCP 03-09-2022	Berney Station Rd	33.3718	86.0928	33.3717	86.0922		X	0.02	Replacement of Bridge BIN 008086 at Dry Creek	\$0.00	\$0.00	\$0.00	\$0.00	0.0%	Y	FAEF	\$0.00	\$0.00
Note: Only Rebuild Alabama Funds are intended to be reported			Total Miles Addressed this Fiscal Year (Total Mileage Does Not Include Bridge Projects)						36.01	Total Rebuild Funds Expended this Fiscal Year	\$0.00	\$0.00	\$0.00	\$0.00			Total CRAF/FAEF Remaining	\$2,025,412.42	\$799,958.92
Percent of Rebuild Funds Expended in Compliance with Section 7c(2)(d) on the Rebuild Alabama Act													0%						

Remarks Due to contaminated aggregate stock piled from the quarry, work was delayed on Projects RA-TCP-03-02-2022, RA-TCP-03-04-2022, RA-TCP-03-05-2022, and RA-TCP-03-06-2022 until next year. Projects RA-TCP-03-01-2022 and RA-TCP-03-03-2022 had to be delayed until next year due to subsequent scheduling issues, material availability, and seasonal limitations. Notice to Proceed will be issued for Projects RA-TCP 03-07-2022 and RA-TCP 03-08-2022 in January 2023. Project RA-TCP 03-09-2022 is a bridge replacement project that is still in the design phase, so no funding for construction is needed at this time. No CTP Amendments were made in FY 2022.