



VILLAGE OF GLENCOE

FORMS & APPLICATIONS

675 Village Court, Glencoe, Illinois 60022
p: (847) 835-4111 | info@villageofglencoe.org | Follow Us: @VGlencoe

Last Updated: February 16, 2018

www.villageofglencoe.org

ROUGH INSPECTION CHECKLIST

- Review all notes on final Village approved plan and have the plan at the job site for review at time of inspection.
- All rough interior framing, plumbing, heating and electrical completed.
- Water meter installed.
- All fire blocking done throughout.
- All basement wall top plates fireblocked horizontally at 10' intervals.
- All plumbing hot water system insulated (IECC).
- All smoke and C.O. alarms rough installed.
- Air baffles installed for cathedral ceilings, coffered ceilings, ridge vent opened.
- Compliance to hall, stairways, room ceiling heights and width.
- Verify escape windows operation.
- Bath fan exhaust and installed.
- 2" wood clearance and proper fireblocking at each level for masonry fireplaces, prefab fireplace manufacturer installation specification shall be available for review.
- Basement egress window well installed.
- All bolts tightened at metal supports.
- Attic access provided; pull down stair required at attic furnace or air handler area.
- Water supply to attic furnace humidified routed only through heated spaces.
- All tree protection and perimeter fencing maintained.